

ACCOMPLISHMENT/PROGRESS REPORT

Submission Date	2017-08-02 17:21:10
I. PROJECT/PROGRAM TITLE:	Central California Traction Railroad Crossing (CCTRC) Fish Passage Improvement Project
II. USFWS GRANT NUMBER:	F15AC00600
III. PLEASE LIST THE DATES COVERED BY THIS REPORT.	July 2015 - July 2017
IV. DATE REPORT SUBMITTED	08-02-2017
V. EMAIL ADDRESS OF INDIVIDUAL SUBMITTING REPORT	cllee@sewd.net
VI. BRIEFLY SUMMARIZE (2-3 SENTENCES) OVERALL PROGRESS/ACCOMPLISHMENTS FOR THE TIME PERIOD OF THIS REPORT:	From Jan 2016 - July 2017, Stockton East Water District met with USFWS and DWR to discuss the design of the project. The project needs 1) a design change to 1) allow more flow for fish passage and 2) a structural analysis to determine the existing project scope would not damage or affect the existing railroad bridge.
VII. FOR EACH TASK/DELIVERABLE IN THE COOPERATIVE AGREEMENT, PROVIDE A BRIEF UPDATE ON PROGRESS; PROVIDE A BRIEF UPDATE ON SIGNIFICANT WORK TOWARD , OR COMPLETION OF ANY DELIVERABLES:	There needs to be modification to the final construction design to allow for more flow and to ensure the integrity of the existing railroad bridge.
VIII. PROVIDE ANY SIGNIFICANT DEVELOPMENTS BEYOND THOSE REPORTED AS SPECIFIC TASKS/DELIVERABLES:	DWR is evaluating the structural integrity of the existing railroad bridge.
IX. LIST ANY DELAYS/ISSUES THAT ARE IMPACTING OR MAY IMPACT PROJECT PROGRESS:	Existing railroad bridge is a of historical significance and construction records are not readily available. The delay in the project involves researching and understanding that proposed project would not significantly affect the bridge.
X. INCLUDE AMOUNT AND DATE OF ANY INVOICES SUBMITTED FOR PAYMENT DURING THE TIME PERIOD OF THIS REPORT AND UNDER THE AGREEMENT, OR SUMMARIZE CHARGES INCURRED DURING THE TIME PERIOD OF THIS REPORT THAT WILL BE INVOICED IN THE FUTURE:	There has been no invoices submitted for payment.

XI. BRIEFLY SUMMARIZE ANTICIPATED WORK FOR THE TIME PERIOD OF THE NEXT REPORT (I.E., QUARTER, YEAR):

Anticipated work for the next annual reporting period includes a memo from a structural engineer allowing the work to be continued and design changes allowing for more flow for fish passage.

XIII. SUMMARIZE ANY OUTREACH ACTIVITIES OR SIGNIFICANT MEETINGS FOR THE TIME PERIOD OF THIS REPORT:

The District met with USFW, DWR, and Central California Traction Railroad company to discuss current project scope and design changes.