

ACCOMPLISHMENT/PROGRESS REPORT

Submission Date	2018-03-19 13:34:16
I. PROJECT/PROGRAM TITLE:	Pennington Creek Barrier Removal
II. USFWS GRANT NUMBER:	F16AC00608
III. PLEASE LIST THE DATES COVERED BY THIS REPORT.	8/08/2016-3/31/2019
IV. DATE REPORT SUBMITTED	03-19-2018
V. EMAIL ADDRESS OF INDIVIDUAL SUBMITTING REPORT	bcook@tu.org
VI. BRIEFLY SUMMARIZE (2-3 SENTENCES) OVERALL PROGRESS/ACCOMPLISHMENTS FOR THE TIME PERIOD OF THIS REPORT:	Project design was completed in 2017 and was funded by a separate NMFS Restoration Center award. Project construction was postponed to allow for ongoing permit negotiations to be finalized. Fish Passage Forum funds will help cover construction costs. Construction is scheduled for fall of 2018.
VII. FOR EACH TASK/DELIVERABLE IN THE COOPERATIVE AGREEMENT, PROVIDE A BRIEF UPDATE ON PROGRESS; PROVIDE A BRIEF UPDATE ON SIGNIFICANT WORK TOWARD , OR COMPLETION OF ANY DELIVERABLES:	N/A. Project implementation is scheduled for Fall 2018.
VIII. PROVIDE ANY SIGNIFICANT DEVELOPMENTS BEYOND THOSE REPORTED AS SPECIFIC TASKS/DELIVERABLES:	100% Designs, Technical Memorandum, Operation and Maintenance manual, and design revision were completed. Biological Assessment, Monitoring and Relocation Plan, HREA Consistency Determination, 401 Certification, and USFWS BO were completed.
IX. LIST ANY DELAYS/ISSUES THAT ARE IMPACTING OR MAY IMPACT PROJECT PROGRESS:	A minor design revision was made to the project to make the project eligible for coverage under the NMFS Programmatic Biological Opinion. TU expects to receive confirmation of Programmatic coverage from USACE/NMFS in spring of 2018.

X. INCLUDE AMOUNT AND DATE OF ANY INVOICES SUBMITTED FOR PAYMENT DURING THE TIME PERIOD OF THIS REPORT AND UNDER THE AGREEMENT, OR SUMMARIZE CHARGES INCURRED DURING THE TIME PERIOD OF THIS REPORT THAT WILL BE INVOICED IN THE FUTURE:

N/A

XI. BRIEFLY SUMMARIZE ANTICIPATED WORK FOR THE TIME PERIOD OF THE NEXT REPORT (I.E., QUARTER, YEAR):

TU anticipates that construction will be completed by the time of the 2018 annual report

XIII. SUMMARIZE ANY OUTREACH ACTIVITIES OR SIGNIFICANT MEETINGS FOR THE TIME PERIOD OF THIS REPORT:

Multiple and ongoing correspondences regarding Programmatic permit coverage, including phone calls and emails between USACE, NMFS, and TU occurred in the reporting period. Multiple other planning and permitting correspondences occurred between TU, the environmental consultants, the design engineer, and the landowner also occurred.